Baxi Contractor Installation Checklist



Baxi Luna HT 380/1.330/300 Suggested Annual Service

Owner Information:

Name:	Phone:	
Street:	Email:	
City:	State/Prov:	Zip / Postal Code
✓ Please check each item after it is completed, providing data as noted.		_
1 🗆	Disconnect power supply and protect the PC board from moisture	Installer Information: Baxi Certified Installer Name:
2 □	Using a digital manometer, check incoming gas pressure at gas regulator	
3 □	Using a digital manometer, check pressure at bottom of gas valve	Installer Company Name: Baxi Certificate #:
4 🗆	Check gas line size & length – minimum 3/4" diameter	
5 🗆	Isolate & drain boiler, check expansion tank pressure	
6 🗆	Check that the Pressure Relief Valve is properly oriented in a vertical position beneath the boiler	Installer Company Address:
7 🗆	Check the water inlet screen in the black-handled isolation valve, clean if necessary	Phone Number:
8 🗆	Check the water inlet screen in the inlet manifold, clean if necessary	Email Address:
9 □	Check the Central Heat return screen in the blue-handled isolation valve	Baxi Distributor Name:
10 🗆	Check venting type, length, installation and condition	
11 🗆	Venting should be pitched toward boiler	Date Baxi Unit Purchased:
12 🗆	Remove the combustion chamber cover, inspect and clean if necessary	Baxi Unit Model:
13 🗆	Observe the condition of the rear blast board, replace if cracked or damaged	
14 🗆	Verify spark gaps and condition of ignition electrode & flame sensor	Baxi Unit Serial Number:
15 🗆	Check the boiler condensate trap, remove and clean if needed — re-prime trap	Baxi Installer Signature:
16 🗆	Refill the boiler and purge all air from system	
17 🗆	Power boiler back on	Date Baxi Unit Commissioned:
18 🗆	Verify the polarity and ground of the power supply	
19 🗆	Check incoming power to spark generator - minimum 30v	
20 🗆	Fire boiler and put it into set function	
21 🗆	Check CO2 and CO levels with a digital combustion analyzer – adjust if needed	
22 🗆	Using the QAA73 controller, verify proper LP conversion (if appropriate)	
23 🗆	Verify that the internal pump is set to the highest speed setting	